



RICHLAND COUNTY UTILITIES

SOUTHEAST SEWER & WATER EXPANSION PROJECT

WEEKLY FORECAST REPORT: January 25 - January 29, 2021

DIV 1	Details	Summary
Flagger Delay (3 to 5 minutes)	Congaree Road	Last week the crews made tie-ins on Air Base Road up to Congaree Road. Next week the crews will make tie-ins on Congaree Road.
Sewer Force-main total installed	49,500 ft., 83.7% complete	
Water main -total installed	29,400 ft., 91.6 % complete	
Road Closure	None	
Fire Hydrants	A total of thirty-one (31) fire hydrants have been installed	
DIV 2	Details	Summary
Flagger Delay (3 to 5 minutes)	Gadsden Elementary School	Last week the crew installed force main on Bluff Road from Moore Road toward Congaree Road. Next week the crew will install force main from the Gadsden Dollar General to the Gadsden Elementary School.
Sewer Force-main total installed	45,424 ft, 90.8% complete	
Water main-total installed	22,100 ft, 79.6% complete	
Road Closure	None	
Fire Hydrants	A total of twenty-nine (29) fire hydrants have been installed	
DIV 3	Details	Summary
Flagger Delay (3 to 5 minutes)	Martin Luther King Boulevard	Last week the crew worked on ties of bores to the force main on Lower Richland Boulevard. Next week the crew will work on tie-ins on Martin Luther Kings Boulevard and Clarkson Road.
Sewer Force-main total installed	58,400 ft, 94.3 % complete	
Water main -total installed	20,200 ft, 95.4% complete	
Road Closure	None	
Fire Hydrants	A total of twenty-four (24) fire hydrants have been installed.	
DIV 4	Details	Summary
Flagger Delay (3 to 5 minutes)	None	Last week the crews did not work. Next week the crews are waiting on the delivery of pumps.
Sewer Force-main total installed	13,470 ft, 100.0 % complete	
Gravity-main total installed	1,500 ft, 100.0% complete	
Road Closure	None	
Fire Hydrants	None	