



RICHLAND COUNTY UTILITIES

SOUTHEAST SEWER & WATER EXPANSION PROJECT

WEEKLY FORECAST REPORT: February 15 - February 19, 2021

DIV 1	Details	Summary
Flagger Delay (3 to 5 minutes)	Airbase Road and Lower Richland Boulevard	Last week the crews installed 300 feet of force main at the intersection of Lower Richland Boulevard and Garners Ferry Road. A second crew tied the force main to the directional drill on Air Base Road near the McEntire back gate. Next week the crews will make tie-ins at Elm Savannah Road and Congaree Road and tie the bore under Garners Ferry Road to the force main.
Sewer Force-main total installed	49,800 ft., 84.0% complete	
Water main -total installed	29,400 ft., 91.6 % complete	
Road Closure	None	
Fire Hydrants	A total of thirty-one (31) fire hydrants have been installed	
DIV 2	Details	Summary
Flagger Delay (3 to 5 minutes)	Gadsden Elementary School	Last week the crew installed approximately 500 LF of force main along South Goodwin Circle near the Gadsden Elementary School. They continued excavating for the wet well at Gadsden School. Next week the crew will be installing water line near South Goodwin Circle and Congaree Road.
Sewer Force-main total installed	47,924 ft, 95.8% complete	
Water main-total installed	23,900 ft, 85.1% complete	
Road Closure	None	
Fire Hydrants	A total of thirty-two (32) fire hydrants have been installed	
DIV 3	Details	Summary
Flagger Delay (3 to 5 minutes)	No flagger	Last week the crews installed drives to the lift stations at Hopkins Middle School and Hopkins Elementary School and installed Air release valves on the 8" force main lines. Next week they will make a tie in at Congaree Road and Cabin Creek Road and install a service line at the Hopkins community Park.
Sewer Force-main total installed	58,400 ft, 94.3 % complete	
Water main -total installed	20,200 ft, 95.4% complete	
Road Closure	None	
Fire Hydrants	A total of twenty-four (24) fire hydrants have been installed.	
DIV 4	Details	Summary
Flagger Delay (3 to 5 minutes)	None	There was no work from the main crews for Division 4. The majority of the work is complete until the new lift stations can be tied to the force main that delivers the wastewater to the Eastover treatment plant.
Sewer Force-main total installed	13,470 ft, 100.0 % complete	
Gravity-main total installed	1,500 ft, 100.0% complete	
Road Closure	None	
Fire Hydrants	None	