



RICHLAND COUNTY UTILITIES

SOUTHEAST SEWER & WATER EXPANSION PROJECT

WEEKLY FORECAST REPORT: May 10- May 14, 2021

DIV 1	Details	Summary
Flagger Delay (3 to 5 minutes)	No flagger	Last week the crew pressure tested the water line on Congaree Road and Air Base Road. Next week the crews will work on pressure testing and installing Air Release Valves.
Sewer Force-main total installed	55,080 ft., 92.9% complete	
Water main -total installed	31,700 ft., 98.8 % complete	
Road Closure	None	
Fire Hydrants	A total of forty-six (46) fire hydrants have been installed	
DIV 2	Details	Summary
Flagger Delay (3 to 5 minutes)	No flagger	Last week the crews worked on the Gadsden School wet well and valve vaults. There was no work at the Eastover Plant. Next week the crew will work on the Gadsden Lift Station and start electrical work at the Eastover Plant.
Sewer Force-main total installed	49,724 ft, 99.4% complete	
Water main-total installed	27,950 ft, 99.5% complete	
Road Closure	None	
Fire Hydrants	A total of thirty-seven (37) fire hydrants have been installed	
DIV 3	Details	Summary
Flagger Delay (3 to 5 minutes)	No flagger	The crews worked on paving of driveways and project clean-up. Next week the crews will work on pressure testing and continue paving driveways.
Sewer Force-main total installed	61,950 ft, 99.9 % complete	
Water main -total installed	21,150 ft, 99.9% complete	
Road Closure	None	
Fire Hydrants	A total of twenty-six (26) fire hydrants have been installed.	
DIV 4	Details	Summary
Flagger Delay (3 to 5 minutes)	No flagger	There was no work from the main crews for Division 4. The majority of the work is complete until the new lift stations can be tied to the force main that delivers the wastewater to the Eastover Wastewater Treatment Plant.
Sewer Force-main total installed	13,470 ft, 100.0 % complete	
Gravity-main total installed	1,500 ft, 100.0% complete	
Road Closure	None	
Fire Hydrants	None	