



RICHLAND COUNTY UTILITIES

SOUTHEAST SEWER & WATER EXPANSION PROJECT

WEEKLY FORECAST REPORT: August 2 - August 6, 2021

| DIV 1 | Details | Summary |
|----------------------------------|---|--|
| Flagger Delay (3 to 5 minutes) | No flagger | Last week one crew tested the force main on Congaree Road and a second crew worked on the Garners Ferry Road lift station. A third crew installed force main at McEntire. Next week one crew will continue working on the Garners Ferry Road lift station and a second crew will continue testing force main on Congaree Road. A third crew should finish installing force main at McEntire. |
| Sewer Force-main total installed | 58,650 ft., 99.0% complete | |
| Water main -total installed | 32,083 ft., 100.0 % complete | |
| Road Closure | None | |
| Fire Hydrants | A total of forty-six (46) fire hydrants have been installed | |
| DIV 2 | Details | Summary |
| Flagger Delay (3 to 5 minutes) | No flagger | Last week one crew worked on sludge removal from the Eastover plant, pressure washing the basin in train one, repairing valves at the chlorine contact chamber, and installing handrails and gates. A second crew worked on pressure testing force main on Bluff Road and Congaree Road. A third crew worked on the Gadsden lift station. A sub-contractor coated the interior of the wetwell and valve vaults at the Garners Ferry Road lift station. Next week one crew will pressure test force main on Bluff Road. A second crew will continue to work on the Eastover plant and the Gadsden lift station. |
| Sewer Force-main total installed | 48,524 ft, 99.8% complete | |
| Water main-total installed | 27,950 ft, 99.5% complete | |
| Road Closure | None | |
| Fire Hydrants | A total of forty-three (43) fire hydrants have been installed | |
| DIV 3 | Details | Summary |
| Flagger Delay (3 to 5 minutes) | No flagger | The majority of the work is complete until the new lift stations can be tested and tied to the force main that delivers the wastewater to the Eastover Wastewater Treatment Plant. Waiting on scheduling flaggers with the Railroad to start work on the two remaining railroad boars. |
| Sewer Force-main total installed | 61,950 ft, 99.9 % complete | |
| Water main -total installed | 21,150 ft, 99.9% complete | |
| Road Closure | None | |
| Fire Hydrants | A total of twenty-six (26) fire hydrants have been installed. | |
| DIV 4 | Details | Summary |
| Flagger Delay (3 to 5 minutes) | No flagger | Last week one crew continued with pressure tested the force main on Lower Richland Boulevard. The majority of the work is complete until the new lift stations can be tied to the force main that delivers the wastewater to the Eastover Wastewater Treatment Plant. |
| Sewer Force-main total installed | 13,470 ft, 100.0 % complete | |
| Gravity-main total installed | 1,500 ft, 100.0% complete | |
| Road Closure | None | |
| Fire Hydrants | None | |