



RICHLAND COUNTY UTILITIES

SOUTHEAST SEWER & WATER EXPANSION PROJECT

WEEKLY FORECAST REPORT: January 3 - January 6, 2022

DIV 1	Details	Summary
Flagger Delay (3 to 5 minutes)	No flagger	The Crews did not work this week. Next week one crew will work on flushing water lines, clean up, and punch list items. A second crew will work on getting the Garners Ferry Road lift Station and the McEntire lift station ready for DHEC testing.
Sewer Force-main total installed	59,549 ft., 100.0% complete	
Water main -total installed	32,083 ft., 100.0 % complete	
Road Closure	None	
Fire Hydrants	100% complete - forty-six (46) fire hydrants have been installed	
DIV 2	Details	Summary
Flagger Delay (3 to 5 minutes)	No flagger	The Crews did not work this week. Next week one crew will work on punch list items and coating the interior of manholes. Another crew will continue installation of the replacement gravity sewer on Rabbit Run.
Sewer Force-main total installed	50,000 ft, 100.0% complete	
Water main-total installed	28,880 ft, 100.0% complete	
Road Closure	None	
Fire Hydrants	100% complete -forty-three (43) fire hydrants have been installed	
DIV 3	Details	Summary
Flagger Delay (3 to 5 minutes)	No flagger	The majority of the work is complete until the new lift stations can be tested and tied to the force main that delivers the wastewater to the Eastover Wastewater Treatment Plant. This week one crew worked on installing a sewer service near Hopkins Middle School. A second crew worked on installing individual sewer service connections. Next week one crew will continue on installing the sewer service near the Hopkins Middle School and second crew will work on installing individual sewer service connections and punch list items.
Sewer Force-main total installed	61,950 ft, 99.9 % complete	
Water main -total installed	21,150 ft, 99.9% complete	
Road Closure	None	
Fire Hydrants	100% complete - twenty-six (26) fire hydrants have been installed.	
DIV 4	Details	Summary
Flagger Delay (3 to 5 minutes)	No flagger	The majority of the work is complete until the new lift stations can be tied to the force main that delivers the wastewater to the Eastover Wastewater Treatment Plant. The Crews did not work this week. Next week one Crew will work on preparing the Trotter Road lift station for an initial pump test. A second crew will work on punch list items.
Sewer Force-main total installed	13,470 ft, 100.0 % complete	
Gravity-main total installed	1,500 ft, 100.0% complete	
Road Closure	None	
Fire Hydrants	None	