



## RICHLAND COUNTY UTILITIES

### SOUTHEAST SEWER & WATER EXPANSION PROJECT

#### WEEKLY FORECAST REPORT: October 10 - October 13, 2022

DIV 1	Details	Summary
Flagger Delay (3 to 5 minutes)	No flagger	The contractor has one individual sewer service connection to install next week that was pushed due to storm. The Contractor is working on all the closeout documents required by Richland County Utilities (RCU).
Sewer Force-main total installed	59,549 ft., 100.0% complete	
Water main -total installed	32,083 ft., 100.0 % complete	
Road Closure	None	
Fire Hydrants	100% complete - forty-six (46) fire hydrants have been installed	
DIV 2	Details	Summary
Flagger Delay (3 to 5 minutes)	No flagger	Crews worked on project closeout and cleanup work. The last four individual service connections are installed. The Contractor is working on all the closeout documents required by RCU.
Sewer Force-main total installed	50,000 ft, 100.0% complete	
Water main-total installed	28,880 ft, 100.0% complete	
Road Closure	None	
Fire Hydrants	100% complete -forty-three (43) fire hydrants have been installed	
DIV 3	Details	Summary
Flagger Delay (3 to 5 minutes)	No flagger	This division of the project is complete and the project is being closed out by the County.
Sewer Force-main total installed	61,950 ft, 100.0% complete	
Water main -total installed	21,150 ft, 100.0% complete	
Road Closure	None	
Fire Hydrants	100% complete - twenty-six (26) fire hydrants have been installed.	
DIV 4	Details	Summary
Flagger Delay (3 to 5 minutes)	No flagger	The safety gate was installed on the Trotter Road lift station. Next week electrician will continue connecting individual service connections and putting them in service. We are waiting on the delivery of miscellaneous parts to complete the punch list items for the Trotter Road Lift Station. Working on completing all closeout documents required by Richland County.
Sewer Force-main total installed	13,470 ft, 100.0 % complete	
Gravity-main total installed	1,500 ft, 100.0% complete	
Road Closure	None	
Fire Hydrants	None	