



RICHLAND COUNTY UTILITIES

SOUTHEAST SEWER & WATER EXPANSION PROJECT

WEEKLY FORECAST REPORT: August 3 - August 7, 2020

DIV 1	Details	Summary
Flagger Delay (3 to 5 minutes)	Congaree Road	This week crew installed 16" force main on Congaree Road from the crossing of Cabin Creek Road and Congaree Road south toward Congaree Church Road. A second crew installed 10" water line on Congaree Road from Jim Williams Road toward Goodwin Way. Next week one crew will be installing 16" force main on Congaree Road from Goodwin Way toward Congaree Church Road. A second crew will be installing a water line on Congaree Road from Zeigler Road toward Goodwin Way.
Sewer Force-main total installed	26,600 ft., 44.9% complete	
Water main -total installed	11,600 ft., 36.2 % complete	
Road Closure	None	
Fire Hydrants	A total of fourteen (14) fire hydrants have been installed	
DIV 2	Details	Summary
Flagger Delay (3 to 5 minutes)	Bluff Road	The Division 2 Crew installed 16" force main on Bluff Road from Kingville Road to Adam Scott Road. Next week the crew will install 16" force main on Bluff Road from Adam Scott Road to Griffin Creek Road.
Sewer Force-main total installed	20,500 ft, 41.0% complete	
Water main-total installed	14,100 ft, 50.2% complete	
Road Closure	None	
Fire Hydrants	Twenty-two (22) fire hydrants have been installed in Division 2.	
DIV 3	Details	Summary
Flagger Delay (3 to 5 minutes)	Cabin Creek Road	This week one crew installed force main on Ault Road near Franklin Park. A second crew installed force main on Cabin Creek Road from Martin Luther King Boulevard toward Neal Road. Next week one crew will be installing force main on Ault Road from Franklin Park to Cabin Creek Road. A second crew will be installing force main on Cabin Creek Road from Acie Avenue to Neal Road. A Third Crew will be installing force main on Cabin Creek from Martin Luther King Boulevard toward Acie Avenue.
Sewer Force-main total installed	20,000 ft, 32.3 % complete	
Water main -total installed	19,000 ft, 89.8% complete	
Road Closure	None	
Fire Hydrants	A total of twenty-three (23) fire hydrants have been installed.	
DIV 4	Details	Summary
Flagger Delay (3 to 5 minutes)	Lower Richland Boulevard	Last week the crew installed force main along Lower Richland Boulevard toward Frank Hampton Road. Next week the crew will be installing force main along Lower Richland Boulevard from Frank Hampton Road toward Starling Goodson Road.
Sewer Force-main total installed	3,870 ft, 28.7 % complete	
Gravity-main total installed	1,100 ft, 70.5% complete	
Road Closure	None	
Fire Hydrants	None	