



## RICHLAND COUNTY UTILITIES

### SOUTHEAST SEWER & WATER EXPANSION PROJECT

#### WEEKLY FORECAST REPORT: September 8- September 11, 2020

DIV 1	Details	Summary
Flagger Delay (3 to 5 minutes)	Congaree Road	Last week one crew continued to work on the tie-ins of water line and force main near the intersection of Air Base Road and Lower Richland Boulevard. A second crew installed water line on Congaree Road near the intersection of Congaree Road and Congaree Church Road and tied the Division 1 water line to the Division 2 previously installed water line on Congaree Road. Next week one crew will be making tie-ins of the force main to the directional bores previously installed along Air Base Road. The second crew will be installing water line on Congaree Road near the Gadsden Community Center Road.
Sewer Force-main total installed	30,500 ft., 51.5% complete	
Water main -total installed	17,200 ft., 53.6 % complete	
Road Closure	None	
Fire Hydrants	A total of sixteen (16) fire hydrants have been installed	
DIV 2	Details	Summary
Flagger Delay (3 to 5 minutes)	Bluff Road	Last week one crew installed water line on Bluff Road from Windsorwood Court toward Moore Lane. Next week one crew will be installing water line on Bluff Road from Blackberry Road to Windsorwood Court.
Sewer Force-main total installed	26,400 ft, 52.8% complete	
Water main-total installed	17,900 ft, 63.7% complete	
Road Closure	None	
Fire Hydrants	Twenty-four (24) fire hydrants have been installed in Division 2.	
DIV 3	Details	Summary
Flagger Delay (3 to 5 minutes)	Cabin Creek Road	Last week crew installed force main on Ault Road from Franklin Park Subdivision toward Clarkson Road. Next week crew will be installing force main from the lift station site at Hopkins Elementary School to Cabin Creek Road.
Sewer Force-main total installed	31,400 ft, 50.7 % complete	
Water main -total installed	19,000 ft, 89.8% complete	
Road Closure	None	
Fire Hydrants	A total of twenty-two (22) fire hydrants have been installed.	
DIV 4	Details	Summary
Flagger Delay (3 to 5 minutes)	Lower Richland Boulevard	Last week the crew continued installing force main between Long Trail Drive and Quail Creek Drive. Next week the crew will continue installing force main between Long Trail Drive and Quail Creek Drive.
Sewer Force-main total installed	6,970 ft, 51.7 % complete	
Gravity-main total installed	1,100 ft, 70.5% complete	
Road Closure	None	
Fire Hydrants	None	