



## RICHLAND COUNTY UTILITIES

### SOUTHEAST SEWER & WATER EXPANSION PROJECT

#### WEEKLY FORECAST REPORT: October 12 - October 16, 2020

DIV 1	Details	Summary
Flagger Delay (3 to 5 minutes)	Congaree Road	Last week one crew tied the force main to directional drills on Congaree Road. A second crew was installing force main on Congaree Road from Goodwin Road toward South Goodwin Circle. Next week the crews will be making ties at Cabin Creek Road and Congaree Road.
Sewer Force-main total installed	33,700 ft., 55.4% complete	
Water main -total installed	25,800 ft., 80.4 % complete	
Road Closure	None	
Fire Hydrants	A total of twenty six (26) fire hydrants have been installed	
DIV 2	Details	Summary
Flagger Delay (3 to 5 minutes)	Bluff Road	Last week crew completed the installation of the force main down Farmstead Road and tied the force main to the railroad bore at the Eastover WWTP. Next week the crew will be installing Air release valves and plug valves along Bluff Road.
Sewer Force-main total installed	32,800 ft, 65.6% complete	
Water main-total installed	20,900 ft, 74.4% complete	
Road Closure	None	
Fire Hydrants	Twenty-seven (27) fire hydrants have been installed in Division 2.	
DIV 3	Details	Summary
Flagger Delay (3 to 5 minutes)	Cabin Creek Road	Last week crew installed force main on Ault Road towards Clarkson Road and tied the directional bores to force main. Next week crew will be installing force main on Clarkson Road from Lemonwood Circle toward Lower Richland Boulevard.
Sewer Force-main total installed	34,800 ft, 56.2 % complete	
Water main -total installed	19,000 ft, 89.8% complete	
Road Closure	None	
Fire Hydrants	A total of twenty-four (24) fire hydrants have been installed.	
DIV 4	Details	Summary
Flagger Delay (3 to 5 minutes)	Lower Richland Boulevard	Last week the crew did not work. Next week the crew will install force main on Lower Richland Boulevard from Huntwood Trail toward Bloxome Drive.
Sewer Force-main total installed	9,480 ft, 70.4 % complete	
Gravity-main total installed	1,100 ft, 70.5% complete	
Road Closure	None	
Fire Hydrants	None	