



## RICHLAND COUNTY UTILITIES

### SOUTHEAST SEWER & WATER EXPANSION PROJECT

#### WEEKLY FORECAST REPORT: October 19 - October 23, 2020

DIV 1	Details	Summary
Flagger Delay (3 to 5 minutes)	Congaree Road	Last week one crew was installing force main on Congaree Road from Cabin Creek Road towards Old Congaree Road. A second crew was installing force main on Congaree Road from Goodwin Road toward South Goodwin Circle. Next week the crews will continue installing the force main on Congaree Road from Cabin Creek Road to Old Congaree Road and will continue installing the force main on Congaree Road and South Goodwin Circle to the Gadsden Elementary School lift station site.
Sewer Force-main total installed	37,200 ft., 62.8% complete	
Water main -total installed	25,800 ft., 80.4 % complete	
Road Closure	None	
Fire Hydrants	A total of twenty six (26) fire hydrants have been installed	
DIV 2	Details	Summary
Flagger Delay (3 to 5 minutes)	Bluff Road	Last week one crew made all ties along Reynolds road to horizontal directional drills, plug valves and air release/vacuum valves. All ties have been made on the force main along Reynolds Road. Next week they will continue to do the same down Bluff Road starting at the intersection of Bluff Road and Reynolds Road and work towards Gadsden.
Sewer Force-main total installed	32,800 ft., 65.6% complete	
Water main -total installed	20,900 ft., 74.4% complete	
Road Closure	None	
Fire Hydrants	Twenty-seven (27) fire hydrants have been installed in Division 2.	
DIV 3	Details	Summary
Flagger Delay (3 to 5 minutes)	Cabin Creek Road	Last week crew installed force main on Clarkson Road from Ault Road towards Lemonwood Circle. Next week crew will be installing force main on Clarkson Road from Lemonwood Circle towards Martin Luther King Boulevard and towards the Hopkins Middle School lift station site.
Sewer Force-main total installed	37,700 ft., 60.8 % complete	
Water main -total installed	19,000 ft., 89.8% complete	
Road Closure	None	
Fire Hydrants	A total of twenty-four (24) fire hydrants have been installed.	
DIV 4	Details	Summary
Flagger Delay (3 to 5 minutes)	Lower Richland Boulevard	Last week crew installed force main from the existing Quail Creek lift station to Lower Richland Boulevard. The entirety of this 6" force main was installed. Next week the crew will install force main on Lower Richland Boulevard from Huntwood Trail toward Bloxome Drive.
Sewer Force-main total installed	10,280 ft., 76.3 % complete	
Gravity-main total installed	1,100 ft., 70.5% complete	
Road Closure	None	
Fire Hydrants	None	