



RICHLAND COUNTY UTILITIES

SOUTHEAST SEWER & WATER EXPANSION PROJECT

WEEKLY FORECAST REPORT: October 31 - November 3, 2022

| DIV 1 | Details | Summary |
|----------------------------------|--|--|
| Flagger Delay (3 to 5 minutes) | No flagger | All work is complete on Division 1. The Contractor is working on "Punch List" items and the closeout documents required by RCU. |
| Sewer Force-main total installed | 59,549 ft., 100.0% complete | |
| Water main -total installed | 32,083 ft., 100.0 % complete | |
| Road Closure | None | |
| Fire Hydrants | 100% complete - forty-six (46) fire hydrants have been installed | |
| DIV 2 | Details | Summary |
| Flagger Delay (3 to 5 minutes) | No flagger | All work is complete on Division 2. The Contractor is working on "Punch List" items and the closeout documents required by RCU. |
| Sewer Force-main total installed | 50,000 ft, 100.0% complete | |
| Water main-total installed | 28,880 ft, 100.0% complete | |
| Road Closure | None | |
| Fire Hydrants | 100% complete -forty-three (43) fire hydrants have been installed | |
| DIV 3 | Details | Summary |
| Flagger Delay (3 to 5 minutes) | No flagger | This division of the project is complete and the project is being closed out by the County. |
| Sewer Force-main total installed | 61,950 ft, 100.0% complete | |
| Water main -total installed | 21,150 ft, 100.0% complete | |
| Road Closure | None | |
| Fire Hydrants | 100% complete - twenty-six (26) fire hydrants have been installed. | |
| DIV 4 | Details | Summary |
| Flagger Delay (3 to 5 minutes) | No flagger | The electrician connected individual service connections and working to connect the last three next week. The contractor is waiting on the delivery of miscellaneous parts to complete the punch list items for the Trotter Road Lift Station. The contractor will finish punch-list items on the Swandale lift station today. Working on completing all closeout documents required by Richland County. |
| Sewer Force-main total installed | 13,470 ft, 100.0 % complete | |
| Gravity-main total installed | 1,500 ft, 100.0% complete | |
| Road Closure | None | |
| Fire Hydrants | None | |