



RICHLAND COUNTY UTILITIES

SOUTHEAST SEWER & WATER EXPANSION PROJECT

WEEKLY FORECAST REPORT: December 7 - December 11, 2020

DIV 1	Details	Summary
Flagger Delay (3 to 5 minutes)	Airbase Road	Last week the crews continued installing air release and plug valves along Air Base Road. They also installed water line on Air Base Road and Congaree Road. Next week crew will continue installing plug valves, air release and make tie-ins. The second crew will install force main along Airbase Road from the creek crossing past James Crossing Road toward Mc Entire back gate.
Sewer Force-main total installed	45,300 ft., 76.5% complete	
Water main -total installed	26,800 ft., 83.5 % complete	
Road Closure	None	
Fire Hydrants	A total of thirty-one (31) fire hydrants have been installed	
DIV 2	Details	Summary
Flagger Delay (3 to 5 minutes)	Bluff Road	Last week crew continued installing air release and plug valves on Bluff Road and tied the water line on Congaree Church Road to the water line on Bluff Road. Next week the crews will continue installing air release and plug valves and making tie-ins. on Bluff Road and Congaree Church Road.
Sewer Force-main total installed	36,500 ft, 73.0% complete	
Water main-total installed	21,100 ft, 75.1% complete	
Road Closure	None	
Fire Hydrants	A total of twenty-seven (27) fire hydrants have been installed	
DIV 3	Details	Summary
Flagger Delay (3 to 5 minutes)	Lower Richland Boulevard	Last week the crews installed force main on Lower Richland Boulevard between Horrell Hill Road and Back Swamp Road. Next week the crew will be installing force main on Lower Richland boulevard from Back Swamp Road toward Old Creek Road.
Sewer Force-main total installed	46,900 ft, 77.6 % complete	
Water main -total installed	19,000 ft, 89.8% complete	
Road Closure	None	
Fire Hydrants	A total of twenty-four (24) fire hydrants have been installed.	
DIV 4	Details	Summary
Flagger Delay (3 to 5 minutes)	Lower Richland Boulevard	Last week the contractor made force main tie-ins on Trotter Road. Next week the crew will work on piping at the Trotter Road lift station and tie the lift station to the force main on Trotter Road. Next week all the lines will be installed but the DIV 4 still has sixty percent of work remaining to complete.
Sewer Force-main total installed	13,470 ft, 100.0 % complete	
Gravity-main total installed	1,500 ft, 100.0% complete	
Road Closure	None	
Fire Hydrants	None	