



RICHLAND COUNTY UTILITIES

SOUTHEAST SEWER & WATER EXPANSION PROJECT

WEEKLY FORECAST REPORT: June 22 - June 26 2020

DIV 1	Details	Summary
Flagger Delay (3 to 5 minutes)	Air Base Road and Congaree Road	The contractor continued installing 16" force main from the intersection of Lower Richland Boulevard east along Air Base Road. The Railroad inspectors are not allowed to do the field inspections due to the COVID-19, the work on the bore will begin once Railroad inspectors are available. The contractor completed the installation of a bore and jack of a 24" steel casing with a 16" carrier pipe at Minerville Road and Air Base Road. The contractor completed the installation of a bore and jack of a 24" steel casing with a 16" carrier pipe on Congaree Road near East Coast Steel facility. The contractor will be installing 16" force main along Congaree Road and tie-ins of the directional drills and bores previously installed to the 16" force main previously installed.
Water connections	None	
Sewer connections	None	
Road Closure	None	
Fire Hydrants	Six (6) fire hydrants have been installed	
DIV 2	Details	Summary
Flagger Delay (3 to 5 minutes)	Reynolds Road and Bluff Road	The crew installed force main from Hwy 601 along Reynolds Road toward Bluff Road. The crew will finish installing 16" force main along Reynolds Road to Bluff Road then begin installing 16" force main along Bluff Road toward Gadsden.
Water connections	Waiting for materials to install service connections	
Sewer connections	None	
Road Closure	None	
Fire Hydrants	Twenty (20) fire hydrants have been installed in Division 2.	
DIV 3	Details	Summary
Flagger Delay (3 to 5 minutes)	Cabin Creek Road	The pipe crew finished the installation of the water line and force main lines along Cabin Creek Road to Weston Road. The second crew completed the installation of the wet well at Hopkins Middle School. The crew will be installing force main and water main at approximately the same time along Cabin Creek Road from Weston Road toward Elm Savannah Road. Also, a crew will be installing gravity lines to connect the schools to the wet wells previously installed. A directional drill will be completed on Cabin Creek Road near Neal Road.
Water connections	None	
Sewer connections	None	
Road Closure	None	
Fire Hydrants	Eleven (11) fire hydrants have been installed.	
DIV 4	Details	Summary
Flagger Delay (3 to 5 minutes)	Trotter Road and Lower Richland Boulevard	The crew installed the 6" force main beginning at the intersection of Bitternut Drive and Trotter Road and running west along Trotter Road toward Rabbit Run Road. The crew will finish installation of the 6" force main along Trotter Road toward Rabbit Run Road then begin the installation of the 10" force main on Lower Richland Boulevard from Padgett Road to Starling Goodson Road.
Water connections	None	
Sewer connections	None	
Road Closure	None	
Fire Hydrants	None	